

January 18, 2021

Miracle League Field East Lyme Phase 2 Comment Responses

Victor Benni, P.E., Town Engineer

1. Provide pavement restoration detail for work associated with the water connection in the parking lot. If applicable, include proper erosion control measures at any downslope catch basin inlets.

Response: See detail 10 sheet L-5.0 for pavement restoration. See L-3.1 for silt sack location and ES-1 for detail.

2. A detail was provided for the Construction Entrance; provide location on the Grading & Utility Plan (Sheet L-3.0)

Response: Construction entrance added. See L-3.1.

3. The Erosion and Soil Sedimentation Control Notes and Details (Sheet ES-1) include a reference to the 2002 CT Guidelines for Soil Erosion and Sediment Control. The E&S notes and details include siltfence & haybale barrier designs & criteria, recommend temporary & permanent seeding applications, and a construction entrance detail.

Response: Understood.

4. An erosion & sedimentation bond in the amount of \$2,000 is recommended by this Department to control erosion & sedimentation, as specified on the applicant's certified plan, or as conditions may require.

Response: This is acceptable.

Brad Kargl, East Lyme Water and Sewer

1. The proposed restroom facility must be metered for water use. The plan should show a meter pit location at the point where the new service will connect to the existing water line. The size, type and location of the existing water line should be field verified by the contractor prior to construction.

Response: See new plan sheet U-1.0.

2. The plans should show a 10-ft horizontal separating distance between the proposed water line and sewer line. The size and type of the lines should be called out on the plans.

Response: See new plan sheet U-1.0.

3. A sewer and water trench detail should be shown on the plans.

Response: See new plan sheet U-1.0.

4. The Grading and Utility Plan suggests that a grinder pump may be needed for the sewer. Further investigation should be completed to confirm if this is the case, and if so, it should be identified on the plans.

Response: Grinder pump is required. See new plan sheet U-1.0.